NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
10	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 (Jamb, closer blocks) with blocks of size 40x10x20cms. (lxbxh) conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding,						
	Toilet Partetion wall	2	1.7	3.50	11.90		
	Ramp side	1	2.00	5.90	11.80		
		1	5.90	3.50	20.65		
					44.35		
	Deducton						
	Doors	1	0.75	2.10	1.58	Sqm.	
				Net	42.78		
				Limit	**42.00**		
	Total Qty				**42.00**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
15	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
	Tarrace floor						
	Building wall Right side	2	18.10	3.50	126.7		
	Ward	2	4.20	1.70	14.28		
		4	11.9	1.70	80.92		
		2	3.9	3.50	27.3		
		1	7.52	3.50	26.32		
	Sample reciewing	2	2.70	3.50	18.9		
	W/C	1	2.50	3.50	8.75		
	Back side wall	1	12.20	3.50	42.7		
	Toilet wall	2	5.90	3.50	41.3		
	Front side wall	1	15.4	3.50	53.9		
	Centre wall	1	4.7	3.50	16.45		
		1	5.95	1.10	6.545		
					464.07		
	Deduction Door D2 (-)	9	0.90	2.10	17.01		
	(-)	4	0.75	2.10	6.30	Sqm	
	Window W(-)	6	1.80	0.65	7.02		
	Front entry glass door	6	1.80	0.65	7.02		
	R/s(-)	1	2.50	3.00	7.50		
	Derduction of Columns	15	0.45	3.50	23.63		
	Ventilators	4	2.90	0.75	8.70		
	Open space	1	4.90	1.35	6.62		
		1	6.80	2.40	16.32		
		1	2.80	2.40	6.72		
					106.83		
					357.24		
				Limit	332.62		
	Total Qty				**332.62**		
	Qty Upto 125% of BOQ				**156.04**		
	Qty Beyound 125% of BOQ				**176.58**		
	Present Qty				**332.62**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

EST.

Dated:

Yeshwanthapura

Head P.2435 Development of Works

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
16	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
	Tarrace floor						
	Ward	4	5.90	4.20	99.12		
	Passage	1	11.90	2.55	30.35		
		1	2.50	2.00	5.00		
	Waiting room	1	5.00	6.00	30.00		
	medical shop	1	3.40	2.90	9.86		
	Toilet	1	1.50	2.20	3.30		
		2	3.00	2.20	13.20		
	Toilet	2	5.90	1.75	20.65		
	Passage	1	5.85	1.65	9.65		
	Reception	1	8.80	6.10	53.68		
	Lift room side	1	3.00	1.85	5.55		
		1	6.60	4.40	29.04		
	Beam bottom	4	6.75	0.30	8.10		
		2	6.10	0.30	3.66		
	Front side beam	2	7.00	0.30	4.20		
	Left side	1	7.40	0.30	2.22		
		2	4.50	0.30	2.70		
					330.28		
				Limit	329.40		
	Qty Upto 125% of BOQ				**30.94**		
	Qty Beyound 125% of BOQ				**298.46**		
	Present Qty				**329.40**		

AE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

CONTRACT CE... (For other works) Sub-Division: Yeshwanthapu... Dated:
... Vr.No: ... Swimming Pool

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
19	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.						
	Building wall Right side	2	18.10	3.50	126.70	Sqm	
		1	9.00	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90		
	Parafit wall	4	15.4	0.90	55.44		
		4	18.1	0.90	65.16		
					389.40		
				Limt	277.40		
	Total Qty				277.40		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
20	Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications						
	Building wall Right side	2	18.10	3.50	126.70		
		1	9.00	3.50	31.50		
	Back side	1	12.2	3.50	42.70		
		1	4.00	3.50	14.00		
	Front side	1	15.4	3.50	53.90	Sqm	
	Parafit wall	4	15.4	0.90	55.44		
		4	18.1	0.90	65.16		
					389.40		
				Limt	277.40		
	Total Qty				277.40		

AE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth	Qty	Unit	Remarks
21	Providing and fixing plaster mesh 100mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)						
	For Column Joint	9	3.50	3.50	110.25	Sqm	
				Limit	100.80		
	Total Qty				**100.80**		

AE

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Remarks
1	Providing and removing centering, shuttering, strutting, propping etc., for retaining walls ,vertical walls in plain includingmaterials, labour complete as per specificaiton							
	Lift Walls	4	2.90		3.50	40.60	Sqm	
		4	1.95		3.50	27.30		
		2	0.90		3.50	6.30		
						74.20		
					Limit	72.00		
	Total Qty					**72.00**		

Scanned by CamScanner

NAME OF WORK: Construction of Second floor ARO(Yeshwanthapura) At JP Park Swimming Pool Parking Area in JP Park Ward No-17

A) Premeasurements

Item No	Discription of Item	No	Length	Depth		Qty	Unit	Remarks
23	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications							
	Door	6	5.00	0.13	0.13	0.47		
	Windows	4	6.00	0.13	0.13	0.38	Cum	
	Ventilators					0.84		
					Limit	0.83		
	Total Qty					**0.83**		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner